



Ashville Fire Station #2 – 222 7th Ave N – Ashville, Alabama 35953

Addendum 3 Log - Civil

January 23, 2026

Based on comments from ALDOT, the following changes were made to the design and sheet set for the project referenced above. Below is a list of the changes that were made. The changes outlined show revisions that were made based on the 100% Construction Documents.

General Notes C1:

1. Added ALDOT notes.

Demolition Plan C2:

1. Added state/federal highway numbers to 6th Avenue label.
2. Added speed limit label to 6th Avenue/AL 25/US 411.

Site Plan C3:

1. Added notes to make stop bar and traffic markings in the front drive thermoplastic per ALDOT specifications.
2. Extended curb along front drive to block off access from parking lot to Firetruck/EMS only drive.
3. Shortened the length of the 2' wide V-shaped channel.

Grading Plan C4:

1. Added wall plan & profile.

Erosion Control Plan C5:

1. Moved temporary construction entrance to 7th Avenue.
2. Added erosion control notes.

Storm Plan C6:

1. Added pre/post runoff table.
2. Updated storm pipe inverts and structure tops.

Utility Plan C7:

1. Added note 31.

Construction Details C9.0-C9.9:

1. Added V-shaped concrete channel detail and stand up curb detail to sheet C9.0.
2. Added temporary traffic control plan to sheet C9.4.
3. Added ALDOT standard inlet protection detail to sheet C9.5 in place of the inlet protection detail previously shown on sheet C9.0.
4. Added ALDOT standard silt fence detail to sheet C9.6 in place of the silt fence detail previously shown on sheet C9.0.
5. Added ALDOT pavement legends and markings detail to sheet C9.7.
6. Added ALDOT standard highway signs detail to sheet C9.8.
7. Added ALDOT signs location and mounting detail to sheet C9.9.

Please contact me with any questions related to the changes in this addendum.

Thank you,

James Garner
256-217-0158